BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Improvements to road 8th, 9th, 10th main and 7th A, 8th A cross, 5th B, 17th cross and other cross roads at MEI layout and 8th B, 9th cross, 5th, 18th Main & other cross roads and Reconstruction of CC roads at MEI layout in ward No 14, T.Dasarahalli sub-division (Package No.DZ 17-18 (2) (4 works)
2	Estimate Cost in Lakhs	195.00
3	Amount of Contract	19865174.00
4	Name of Contractor	MSV Construction Company
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/133/20-21, Dt.20.11.2020
6	Time limit originally fixed for complete of work	20.11.2020 to 18.05.2021 Total 180 Days
7	Time now applied for	18.05.2021 to 18.04.2022 Total 335 Days
8	Date of recommending time limit applied for	18.05.2021 to 18.04.2022 Total 335 Days
9	Balance work remaining to be done	–
10	Probable time required for completion of time remaining work	–
11	Cost of work chargedestablishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.
14	Remarks by the Executive Engineer	penalty @ Rs 20/ day for delay period is to be levied!
15	Daily fine Proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalbre Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಲು ಕೋರಿ.

ಕಾಮಗಾರಿಯ ಹೆಸರು	Improvements to road 8th, 9th, 10th main and 7th A, 8th A cross, 5th B, 17th cross and other cross roads at MEI layout and 8th B, 9th cross, 5th, 18th Main & other cross roads and Reconstruction of CC roads at MEI layout in ward No 14, T.Dasarahalli sub-division (Package No.DZ 17-18 (2) (4 works)
ಅಂದಾಜು ಮೊತ್ತ	ರೂ.195.00 ಲಕ್ಷಗಳು
ಜಾಬ್‌ಕೋಡ್	014-18-000070
ಪಿ-ಕೋಡ್	3316

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ:EE/DD/WO/133/20-21, Dt.20.11.2020 ರಂದು ಗುತ್ತಿಗೆದಾರರಾದ MSV Construction Company ರವರಿಗೆ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ವಹಿಸಿಕೊಡಲಾಗಿರುತ್ತದೆ.

ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.20.11.2020 ರಂದು ಪ್ರಾರಂಭಿಸಿ ದಿ.18.05.2021 ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.18.04.2022 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ನಿರ್ವಹಣಾ ಅವಧಿಯು ಕರಾರಿನ ಅವಧಿಗಿಂತ ದಿ.18.05.2021 ರಿಂದ ದಿ.18.04.2022 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ 335 ದಿನಗಳಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ 335 ಹೆಚ್ಚುವರಿ ದಿನಗಳಿಗೆ ರಿಯಾಯಿತಿ ದರದಲ್ಲಿ ದಂಡ ವಿಧಿಸಿ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ಮಾಡಿ ಅನುಮೋದನೆ ನೀಡಬೇಕೆಂದು ಕೋರಲಾಗಿದೆ.

ಅಡಕ: ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪ್ರತಿ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ.14

ಸಹಾಯಕ/ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ದಾ.ವಿ)

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಪು.ತಿ.ನೋ